

Pipeline Specialists



Everett J. Prescott, Inc.  
SERVICE DEPARTMENT

### HYDROSTATIC PRESSURE TEST

Client: Dawsons exc Project Name: wolfeboro

Address: 489 Sewall St Location: wolfeboro NH

Superintendent: \_\_\_\_\_ Water System: wolfeboro

Test Date: 4-5-24 Inspector: Brad Thain

Diameter of Main: 3 inch Length of Main: 928 ft

Test Requirements: 100 PSI for 2 Hr.

Allowable Leakage Loss: 65 02 Gallons for 2 Hrs.

Actual Loss: 60 02 Gallons for \_\_\_\_\_ Hrs.

Results and Comments: Passed Sewall St Run

Hydrostatic Pressure Test: Passed  Passed \_\_\_\_\_

Approved by: Brad Thain Date: \_\_\_\_\_

EJP Operator: Andrew C Date: 4-5-24

Chlorination Requirements: \_\_\_\_\_ Gallons of \_\_\_\_\_ % Sol

Results and Comments: \_\_\_\_\_

Pipeline Specialists



Everett J. Prescott, Inc.

SERVICE DEPARTMENT

HYDROSTATIC PRESSURE TEST

Client: Dawsons Exc Project Name: Wolfboro

Address: 212 Forest Rd Location: Wolfboro NH

Superintendent: \_\_\_\_\_ Water System: Wolfboro

Test Date: 4-1-24 Inspector: Bowel Main

Diameter of Main: 3 inch Length of Main: 1575

Test Requirements: 100 PSI for 2 Hr.

Allowable Leakage Loss: 110 OZ Gallons for 2 Hrs.

Actual Loss: 96 OZ Gallons for 2 Hrs.

Results and Comments: Passed first section  
Starting at bench 2 Sewell Rd

Hydrostatic Pressure Test: Passed  Passed

Approved by: \_\_\_\_\_ Date: 4-1-24

EJP Operator: Andrew C Date: \* 4-1-24

Chlorination Requirements: Not chlorinated Gallons of \_\_\_\_\_ % Sol

Results and Comments: \_\_\_\_\_